

FIELD SUPERVISOR'S DAILY REPORT

PROJECT:		LOCATION:		BORING NUMBER:		Date:	
DRILLING CONTRACTOR:		Utilities Checked Rights of Entry Checked Direction & Batter Boring Moved?		Y		N	
				Y		N	
				Y		N	
SHIFT		Start Finish		Elevation Change		FT	
SAFETY: hard hat, safety glasses, steel-toed shoes, and appropriate level of protective equipment worn by all on-site personnel		Y N		Bearing/distance from original location		Bearing: Distance:	
Personnel on site (Names)		First Last		WEATHER:			
Driller				DRILL RIG - Manufacturer Model-Company Designation			
Field Supervisor							
Helper							
Inspector							
Qual. Assur. Inspector							
Summary of Work Performed Today: (type of drilling, depths, etc.)				Delays in work Hours _____ Cause: _____			
FILL OUT THE FOLLOWING FOR EACH HOLE FOR WHICH DRILLING PROGRESS HAS BEEN MADE EACH DAY							
SOIL SAMPLING			Linear Feet		CASING:		
Drilling without Sampling					Installed by: Size and Type:		
SPT with Hollow Stem Augers					driving _____		
SPT without Hollow Stem Augers					drilling _____ Depth Casing		
3" Drive Sampling w/Hollow Stem Augers					First Required:		
3" Drive Sampling w/o Hol. Stem Augers					Depth Groundwater First Encountered		
Directed Installation of Casing					Depth Water Introduced to Hole		
Undisturbed Sampling			number pushed:		Problems with Heaving - Depths, Solutions, etc.		
Size and Type of Hammer Used:							
Energy Rating (if automatic):							
CORING:		Conc.	Conf.	Linear Feet	Coring Difficulties: Depths, Remarks, Include Zones of Rod Chatter, Water Loss, Rod Drops, Core Loss		
2.125"							
4.0"							
5.875"							
Description of Barrel, Manufacturer, Model, Size							
Description of Bit, Manufacturer, Serial Number							
PRESSURE TESTS				Zones Tested:			
PIEZOMETER INSTALLATION		Depth of Tip	Init. Water Lvl.	Water Level -24 Hrs.	Difficulties:		
Standpipe							
Flush Mount							
BACKFILL:				REMARKS: any item requiring clarification, names of site visitors, special instructions from Corps personnel:			
Bags of Cement							
Bags of Bentonite							
Bentonite Balls							
(Buckets)							
Backfilling Completed? Y N							
Locator bar Installed? Y N				Other Billable Work Items:			
Hole Location Photo? Y N							
DOZER TIME				Signature of Field Supervisor:			
TEST FORM							